



Tanggal : 19 Februari 2026  
Personil : Tim GAST  
Lokasi : Unit 065 Alkylation – 066 WSA  
Fungsi Lain : SC JO

**SERVICE TEST PURGE NITROGEN UNIT 065-066**

- Service test dilakukan setelah LEL di battery limit dinyatakan aman melalui *thermal camera*
- Semua titik utility station (US) dan non-US telah dicek dan tidak terdapat issue leak/passing

**Pengecekan utility station PN****Pengecekan tekanan battery limit**



## Pengecekan non utility station



## Commissioning test sheet

PERTAMINA		RDMP RU V Balikpapan Project		RDMP	
		SERVICE TEST			
		TEST SHEET			
COMMISSIONING ACTIVITY					
Form No.	: COM-PI-001	Item No.	: SV-065-P300-923		
Form Description	: Service Test Sheet	Item Description	: Service test		
Unit	: 065	P&ID NO.	26071-600-M6-065-00006, 13, 14, 15, 17, 19, 20, 23, 28, 33, 34, 36, 37, 41, 43, 201, 231, 232, 243, 244, 259, 260, 261, 266, 304, 26071-600-M6-065-00006, 9		
Subsystem No.	: 065-P300-923	Sheet No.	: 1 of 2		
Subsystem Description	: Nitrogen				
CONDITIONS :					
Operating Pressure		: See Below			
Test pressure		: See Below		Max Operating pressure has been used for Test Pressure	
Test Fluid		: Air		Nitrogen	
		Water		Steam	
Rotating Equipment Isolated		: Not Available			
Acceptance Criteria : Visual check and no Leaking.					
TEST RESULTS AND COMMENTS :					
Test Package No.	Operating Pressure (kg/cm2g)	Design Presure (kg/cm2g)	Test Pressure	Check	
1. Nitrogen	9	15			
CONTRACTOR			IPMT System Completion		
Name	Lee Joo Yong		Name	M. HAFIZ Y	
Signature	[Signature]		Signature	[Signature]	
Date	19-02-2026		Date	19/02/2026	